EXTENSION OF TIME PROPOSAL

Sl.No	Item	Description
1	Name of Work	Const of Anganwadi building at Near Mallikarjuna temple Road in Ward No. 13 Shelly Sub-Divis.
2	Estimate Cost	10.00 Lakhs
3	Work Code	013-17-000025
4	P-Code	P-1771
5	A S No.	40 | 2016-17 Dt. 30-12-16
6	T.S. No	57 | 2016-17 Dt. 30-12-16
7	Work Order /Aggreement NO.	142 | 2016-17 Dt. 24-03-17
8	Tender Premium	R 10.00 Lakhs
9	Stipulated Time for completion of work	90 days
10	Targeted Monthly Progress	
11	Progress Achived Till date	finished
12	Reasons of delay	Due to Rain problem
13	Time Extension Requsted	118 days
14	Assistant Executive Engineer's Recommendation	Extension may be granted without penalty
15	Executive Engineer's Recommendation	
16	Superintending Executive Engineer's Recommendation	
17	Chief Engineer's Recommendation	
18	Time Extension Granted	
19	Conditions imposed if any	

Asst. Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಪೂಜಿನಗರ ಮಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜರಾಜೇಶ್ವರಿನಗರ, ಬೆಂಗಳೂರು

Executive Engineer

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057